



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **49**
 Date: **08/14/17**
 Day: **Monday**
 Shift Hours: Start **0700**
 Stop **1530**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 1

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe Alot
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 57°F +/-
 PM 63°F +/-
 Overcast

PRECIP
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	61						LABOR - TRADE / NAME
M		Excavator, Deere 225C		8						Bulmaro-Reyes, Chino; operator
M		Pick Up		8						Sandoval, Manual J; laborer
M		Excavator, Deere 225C	1	7						Honeycut, Ritchie; foreman
M		Pick Up		1				7		Haney, Gary; superintendent
M		Loader, DEERE 544K						8		
M		Excavator, Kobelco SK220						8		
M		Backhoe, Case 590						8		
M		Gradall, Sky Trak						8		
M		Dump Truck, two axle						8		
M		Grader, Cat 140H						8		
M		Bobcat 963						8		

MPE placed sheet pile at Infiltrator #1 (Hillsdale St) for the weir and HDS installation. Piling was driven by an attachment to the Deere 225C excavator; support backfill and earth moving done by the Deere 225D excavator. Traffic control devices and detours were functioning in place.

Today's Qtys (approx.)

Kathryn Lett, Asst RE
 Inspector