



West Broadway Urban Village  
 Infrastructure Improvements Project  
 City of Seaside  
 Project No. 2016-76  
 Federal No. ATPL-5316 (007)

Report No: **51**  
 Date: **08/16/17**  
 Day: **Wednesday**  
 Shift Hours: Start **0700**  
 Stop **1530**

- |   |  |  |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection               | <input type="checkbox"/> Certificate Of Compliance   | <input type="checkbox"/> Employee Interview  |
| <input type="checkbox"/> Material Inspected and Released on Job   | <input type="checkbox"/> Acceptance Test (IA)        | <input checked="" type="checkbox"/> Photos   |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT** Page 1 of 2

**HOURS - ITEM No. or CCO No.**

M = Monterey Peninsula Engineering  
 SA = Stripe Alot  
 CC = Central Coast Surveyors  
 DJ Kirkpatrick Sawcutting = KS  
 Penhall = P

**WEATHER**  
 AM 59°F +/-  
 PM 70°F +/-  
 Overcast  
  
**PRECIP**  
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	59						LABOR - TRADE / NAME
		Excavator, Deere 225D		1					7	Bulmaro-Reyes, Chino; operator
		Loader, DEERE 544K		2					6	Bulmaro-Reyes, Chino; operator
		Excavator, Deere 225C		5					3	Bulmaro-Reyes, Chino; operator
M		Pick Up		6					2	Sandoval, Manual J; laborer
M		Water Truck, 2200 gallon		2					6	Honeycut, Ritchie; foreman
M		Excavator, Deere 225C		3					5	Honeycut, Ritchie; foreman
M		Pick Up	1	2					6	Honeycut, Ritchie; foreman
M		Bobcat 963		2					6	Sandoval, Manual J; laborer
M		Excavator, Kobelco SK220							8	
M		Backhoe, Case 590							8	
M		Gradall, Sky Trak							8	
M		Dump Truck, two axle							8	
M		Grader, Cat 140H							8	

MPE excavated for and installed Drainage Structure 6g (manhole); drain rock wrapped in fabric placed below the manhole bottom. Next, MPE prepared DS 6e and 6g for the sealing by concrete slurry: bottom pour and concentric pour. Concrete slurry placed using the excavator bucket and by truck chute; delivery by Animas Concrete.  
 Traffic control devices and detours were functioning in place. Dust control using the water truck.

**Today's Qtys (approx.)**

Item 41: Roadway Excavation: DS 6e: 20x17 = 340 @ 10.5" deep, 11 CY.  
 DS 6g: 18' x 19' = 342 SF @ 10.5" deep, 11 CY.

**Kathryn Lett, Asst RE**  
 Inspector

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:**

**PHOTOS**



| | DS 6g manhole installation | | | |

DS 6g concrete slurry concentric pour

**Kathryn Lett**

Inspector