



West Broadway Urban Village  
 Infrastructure Improvements Project  
 City of Seaside  
 Project No. 2016-76  
 Federal No. ATPL-5316 (007)

Report No: **61**  
 Date: **08/30/17**  
 Day: **Wednesday**  
 Shift Hours: Start **0700**  
 Stop **1530**

- |   |  |  |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection               | <input type="checkbox"/> Certificate Of Compliance   | <input type="checkbox"/> Employee Interview  |
| <input type="checkbox"/> Material Inspected and Released on Job   | <input type="checkbox"/> Acceptance Test (IA)        | <input type="checkbox"/> Photos              |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT** Page 1 of 1

**HOURS - ITEM No. or CCO No.**

M = Monterey Peninsula Engineering  
 SA = Stripe A lot  
 Darrel Varni Electric = DVE  
 K&D Landscaping = KD  
 CC = Central Coast Surveyors  
 DJ Kirkpatrick Sawcutting = KS  
 Penhall = P

**WEATHER**  
 AM 57°F +/-  
 PM 68°F +/-  
 Overcast

**PRECIP**  
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	96	6	60	LABOR - TRADE / NAME
M		private auto			3	5	Bulmaro-Reyes, Chino; operator
M		Loader, DEERE 544K				2	Bulmaro-Reyes, Chino; operator
		Excavator, Deere 225D				3	Bulmaro-Reyes, Chino; operator
M		Water Truck, 2200 gallon				1	Sandoval, Manual J; laborer
M		Pick Up	1		3	3	Sandoval, Manual J; laborer
M		Pick Up				1	Haney, Gary; superintendent
M		Excavator, Deere 225D				5	Honeycut, Ritchie; foreman
M		Pick Up				3	Honeycut, Ritchie; foreman
KD		Pick Up		2		6	Smith, Alex; landscaper
KD		Pick Up		2		6	Mejia, Eduardo; landscaper
M		Loader, Deere 644J				8	
M		Excavator, Deere 225C				8	
M		Grader, Cat 140H				8	
M		Dump Truck, two axle				8	
M		Excavator, Kobelco SK220				8	
M		Bobcat T180				8	
M		Water Tank Trailer				8	

MPE excavated for Hydrodynamic Separator/weir at Infiltrator #4. Sheet piles were placed to allow for the excavation and temporary fence erected for public safety. Drain rock was delivered and stockpiled on site. Weir structures were taken from the MPE yard and placed near their respective infiltrator location.  
 K&D Landscape personnel were onsite to begin irrigation conduit layout; awaiting tree well survey.  
 Traffic control devices operational; dust monitored and controlled with water at active earthwork.

**Today's Qtys (approx.)**

Item #6, Temporary Fence: 17 sections @ 6'/section = 102 LF.

**Kathryn Lett, Asst RE**  
 Inspector