



West Broadway Urban Village  
Infrastructure Improvements Project  
City of Seaside  
Project No. 2016-76  
Federal No. ATPL-5316 (007)

Report No: **21**  
Date: **06/30/17**  
Day: **Friday**  
Shift Hours: Start **0800**  
Stop **1600**

- |   |  |  |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection               | <input type="checkbox"/> Certificate Of Compliance   | <input type="checkbox"/> Employee Interview  |
| <input type="checkbox"/> Material Inspected and Released on Job   | <input type="checkbox"/> Acceptance Test (IA)        | <input checked="" type="checkbox"/> Photos   |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT** Page 1 of **2**

**HOURS - ITEM No. or CCO No.**

<p>M = Monterey Peninsula Engineering SA = Stripe Alot CC = Central Coast Surveyors</p>	<div style="display: flex; justify-content: space-around;"> <div style="border: 1px solid black; width: 15%; height: 15%; transform: rotate(45deg);"></div> <div style="border: 1px solid black; width: 15%; height: 15%; transform: rotate(45deg);"></div> <div style="border: 1px solid black; width: 15%; height: 15%; transform: rotate(45deg);"></div> <div style="border: 1px solid black; width: 15%; height: 15%; transform: rotate(45deg);"></div> <div style="border: 1px solid black; width: 15%; height: 15%; transform: rotate(45deg);"></div> <div style="border: 1px solid black; width: 15%; height: 15%; transform: rotate(45deg);"></div> <div style="border: 1px solid black; width: 15%; height: 15%; transform: rotate(45deg);"></div> <div style="border: 1px solid black; width: 15%; height: 15%; transform: rotate(45deg);"></div> </div> <p style="text-align: center; margin-top: 5px;">Traffic Control System Storm Drain Water Retention Structure Elsewhere / Idle</p>	<p><b>WEATHER</b> AM 54°F +/- PM 62°F +/- Overcast</p> <p><b>PRECIP</b> wind: 0-15 mph</p>
---	--	--

Con	NO.	EQUIPMENT / MAKE									LABOR - TRADE / NAME
				8						61	
M		Water Truck, 2200 gallon								8	Hopkins, Darin; laborer
M		Excavator, Deere 225C								8	Bulmaro-Reyes, Chino; operator
M		Pick Up		4						4	Lucas, Justin; laborer
M		Pick Up								8	Sandoval, Manual J; laborer
		Tractor w/backhoe, Case 570LXT								8	Reinga, RJ; operator
M		Excavator, Kobelco SK220								8	Honeycut, Ritchie; foreman
M		Fork Lift								8	
M		Loader, Deere 644J								8	
M		Gradall, Sky Trak								8	

MPE began excavation of Infiltrator #4 and began sheet pile installation. Trucking was supplied by CW Trucking (two each).  
Dust control done regularly by water truck onto dusty pavement and on stockpiled rock.  
All traffic control devices and configurations operational.

**Today's Qtys (approx.)**

**Kathryn Lett, Asst Res Engineer**  
**Inspector**

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:**

**PHOTOS**



Clean up of construction site



Infiltrator #4 excavation

**Kathryn Lett**

**Inspector**