



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **22**
 Date: **07/05/17**
 Day: **Wednesday**
 Shift Hours: Start **0700**
 Stop **1500**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 1

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe Alot
 CC = Central Coast Surveyors

WEATHER
 AM 54°F +/-
 PM 64°F +/-
 Overcast

PRECIP
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	59	61	LABOR - TRADE / NAME
M		Pick Up		3	5	Hopkins, Darin; laborer
M		Excavator, Deere 225C			8	Bulmaro-Reyes, Chino; operator
M		Water Truck, 2200 gallon	4		4	Lucas, Justin; laborer
M		Pick Up			8	Sandoval, Manual J; laborer
M		Tractor w/backhoe, Case 570LXT			8	Reinga, RJ; operator
M		Excavator, Kobelco SK220			8	Honeycut, Ritchie; foreman
M		Fork Lift			8	
M		Loader, Deere 644J			8	
M		Gradall, Sky Trak			8	

MPE continued installing sheet piles at Infiltrator #4 and continued excavation for the infiltrator. Trucking was supplied by Wilson Trucking and J. Gomez.
 MPE began referencing survey data for storm drainage structure layout at the west end of the project.
 Dust control done regularly by water truck onto dusty pavement and on stockpiled rock.
 All traffic control devices and configurations operational.

Today's Qtys (approx.)

Kathryn Lett, Asst Res Engineer
 Inspector