



West Broadway Urban Village  
 Infrastructure Improvements Project  
 City of Seaside  
 Project No. 2016-76  
 Federal No. ATPL-5316 (007)

Report No: **25**  
 Date: **07/11/17**  
 Day: **Tuesday**  
 Shift Hours: Start **0700**  
 Stop **1500**

- |   |  |  |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection               | <input type="checkbox"/> Certificate Of Compliance   | <input type="checkbox"/> Employee Interview  |
| <input type="checkbox"/> Material Inspected and Released on Job   | <input type="checkbox"/> Acceptance Test (IA)        | <input checked="" type="checkbox"/> Photos   |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT** Page 1 of 2

**HOURS - ITEM No. or CCO No.**

M = Monterey Peninsula Engineering  
 SA = Stripe Alot  
 CC = Central Coast Surveyors

**WEATHER**  
 AM 53°F +/-  
 PM 72°F +/-  
 Partly Cloudy

**PRECIP**  
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	56	61	LABOR - TRADE / NAME
M		Pick Up		4	4	Haney, Gary; superintendent
M		Excavator, Kobelco SK220			8	Bulmaro-Reyes, Chino; operator
M		Water Truck, 2200 gallon			4	Martinez, Henry; laborer
M		Bobcat T190			4	Martinez, Henry; laborer
M		Pick Up			8	Sandoval, Manual J; laborer
M		Loader, Deere 644J			4	Reinga, RJ; operator
M		Excavator, Deere 225C			8	Honeycut, Ritchie; foreman
M		3 Axle Dump Truck			4	Sanchez, Adolph; trucker
M		Bobcat T190 with broom atch			4	Reinga, RJ; operator
M		Fork Lift			8	
M		Tractor w/backhoe, Case 570LXT			8	
M		Gradall, Sky Trak			8	

MPE backfilled Infiltrator #4. Trucking was supplied by MPE.  
 MPE coordinated with the MNS Surveyor concerning the staking for Drainage System #1.  
 Dust control done regularly by water truck onto dusty pavement and on stockpiled rock.  
 All traffic control devices and configurations operational.

**Today's Qtys (approx.)**

**Kathryn Lett, Asst Res Engineer**  
 Inspector

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:**

**PHOTOS**



Backfill, Infiltrator #4

| | | | |



Backfill, Infiltrator #4

**Kathryn Lett**

**Inspector**