



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **30**
 Date: **07/18/17**
 Day: **Tuesday**
 Shift Hours: Start **0700**
 Stop **1500**

- | | | |
|-------------------------------------------------------------------|------------------------------------------------------|----------------------------------------------|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 2

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe Alot
 CC = Central Coast Surveyors

WEATHER
 AM 54°F +/-
 PM 65°F +/-
 Partly Cloudy

PRECIP
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	55	59					LABOR - TRADE / NAME
M		Excavator, Deere 225C, sheepsfoot atch			6			2		Bulmaro-Reyes, Chino; operator
M		Loader, DEERE 544K	1	3	2			2		Martinez, Henry; laborer
M		3 Axle Dump Truck; cab/trailer end dump		4				4		Cardoza, Gilbert; trucker
M		Vibratory Plate, Mikasa			8					Sandoval, Manual J; laborer
M		Pick Up		1	2			5		Honeycut, Ritchie; foreman
M		Bobcat 963		2				6		Bulmaro-Reyes, Chino; operator
M		Water Tank Trailer			2			6		Martinez, Henry; laborer
M		Tractor w/backhoe, Case 570LXT						8		
M		Gradall, Sky Trak						8		
M		Dump Truck, two axle						8		
M								8		
M								8		

MPE cleaned up the Infiltrator #4 area and continued excavating for Drainage System #1 near Hillsdale Ave. MPE connected 12" HDPE pipe in the manholes and began backfilling of pipe with sand backfill. Compaction with vibratory plate and added water. Compaction tests taken with passing results.

Dust control by watering performed for backfill operations. All traffic control devices and configurations operational.

Today's Qtys (approx.)

Item 55, 12" HDPE pipe: 48 LF backfilled; 20.5 LF placed but not backfilled.

Kathryn Lett, Asst Res Engineer
 Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Drainage Structures 1E and 1T



DS 1T, looking westward



DS 1E, looking westward

Kathryn Lett

Inspector