



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **35**
 Date: **07/25/17**
 Day: **Tuesday**
 Shift Hours: Start **0700**
 Stop **1500**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 3

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe Alot
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 58°F +/-
 PM 72°F +/-
 Mostly Sunny

PRECIP
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	32	59	34	41	LABOR - TRADE / NAME
M		Pick Up	1			3		4 Martinez, Henry; laborer
M		Backhoe, Case 590			4			4 Honeycut, Ritchie; foreman
M		Excavator, Deere 225D					8	Duarte, Marco; operator
M		Compressor, 185 cfm				6		2 Sandoval, Manual J; laborer
M		Pick Up				8		Olmeda, Ryan; laborer
M		jack hammer				2		6 Bulmaro-Reyes, Chino; operator
M		Backhoe, Case 590					1	7 Bulmaro-Reyes, Chino; operator
M		Pick Up				8		Reyes, Ron; laborer
M		Backhoe, Case 590				4		4 Martinez, Henry; laborer
M		Excavator, Deere 225C w sheepsfoot atch			2			6 Bulmaro-Reyes, Chino; operator
M		Pick Up				2	2	4 Honeycut, Ritchie; foreman
M		Water Truck, 2200 gallon					3	5 Lucas, Justin; laborer
M		Loader, DEERE 544K					3	5 Bulmaro-Reyes, Chino; operator
M		Water Tank Trailer				2		6 Sandoval, Manual J; laborer
P		Truck, line; Husqvarna saw cutter				6		2 Monroe, Jason; sawcut operator
M		Gradall, Sky Trak						8
M		Dump Truck, two axle						8
M		Fork Lift						8
M		Excavator, Kobelco SK220						8
M		Bobcat 963						8

MPE compacted the area around Drainage Structure 1, Hillsdale St, with sheepsfoot roller attachment to the backhoe and with the Deere excavator with sheepsfoot. MPE also removed asphalt pavement west of Hillsdale St with the Deere excavator and with the Deere loader with asphalt grinder attachment; spoils removed off site. Trucking by ERS Trucking, Wilson's Trucking, and Soto's Trucking. Another MPE crew jackhammered around existing utility boxes in sidewalk being removed. MPE also assisted the Penhall sawcut of concrete sidewalk at 5' from building/sw interface; slurry was vacuumed. All sawcutting was completed on the south side of Broadway. In areas where the sidewalk was removed, the temporary fence was relocated and re-installed with stakes placed at the sawcut edge. Sidewalk demolition was completed from west of Hillsdale St to Alhambra St. Rough grading was begun on the area east of Hillsdale street. Dust control by watering performed. All traffic control devices and configurations operational.

Today's Qtys (approx.)

Item 32, Remove curb and gutter: 581 LF. Item 34, Remove Concrete Sidewalk: 24.2 CY

Kathryn Lett, Asst Res Engineer
 Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Sidewalk demolition west of Hillsdale St



Sidewalk and AC demolition, Hillsdale St

Kathryn Lett

Inspector



Sidewalk and Curb and Gutter demolition, Hillsdale St west side

