



West Broadway Urban Village  
 Infrastructure Improvements Project  
 City of Seaside  
 Project No. 2016-76  
 Federal No. ATPL-5316 (007)

Report No: **36**  
 Date: **07/26/17**  
 Day: **Wednesday**  
 Shift Hours: Start **0700**  
 Stop **1500**

- |   |  |  |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection               | <input type="checkbox"/> Certificate Of Compliance   | <input type="checkbox"/> Employee Interview  |
| <input type="checkbox"/> Material Inspected and Released on Job   | <input type="checkbox"/> Acceptance Test (IA)        | <input checked="" type="checkbox"/> Photos   |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT** Page 1 of 2

**HOURS - ITEM No. or CCO No.**

M = Monterey Peninsula Engineering  
 SA = Stripe Alot  
 CC = Central Coast Surveyors  
 DJ Kirkpatrick Sawcutting = KS  
 Penhall = P

**WEATHER**  
 AM 57°F +/-  
 PM 70°F +/-  
 Partly Cloudy

**PRECIP**  
 wind: 0-10 mph

Con	NO.	EQUIPMENT / MAKE	HOURS - ITEM No. or CCO No.							LABOR - TRADE / NAME	
			8	26	32	59	34	41			
M		Backhoe, Case 590							4	4	Martinez, Henry; laborer
M		Excavator, Deere 225C				4				4	Honeycut, Ritchie; foreman
M		Excavator, Deere 225D							8		Duarte, Marco; operator
M		Compressor, 185 cfm		4							Sandoval, Manual J; laborer
M		Pick Up	1			2				5	Sandoval, Manual J; laborer
M		jack hammer		4						6	Bulmaro-Reyes, Chino; operator
M		Backhoe, Case 590							1	7	Bulmaro-Reyes, Chino; operator
M		Water Truck, 2200 gallon							4	4	Martinez, Henry; laborer
M		Excavator, Deere 225C							3	5	Bulmaro-Reyes, Chino; operator
M		Fork Lift					1			1	Sandoval, Manual J; laborer
M		Gradall, Sky Trak								8	
M		Dump Truck, two axle								8	
M		Loader, DEERE 544K								8	
M		Excavator, Kobelco SK220								8	
M		Bobcat 963								8	

MPE removed asphalt pavement and east of Hillsdale St. Trucking by Kool's Transport, Wilson's Trucking, and MPE/Sunset Pacific. Another MPE crew jackhammered around the existing drainage inlet at the southeast corner of Alhambra St, and removed the inlet. Excavation for Drainage Structure 2 was begun at the Alhambra St intersection. Dust control by watering performed. All traffic control devices and configurations operational.

**Today's Qtys (approx.)**

Item 26, Remove Inlet: 1 each.

**Kathryn Lett, Asst Res Engineer**  
 Inspector

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:**

**PHOTOS**



Excavation for Drainage Structure 2, Alhambra St



Drainage Inlet removed, southeast corner of Alhambra St

**Kathryn Lett**

Inspector