



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **44**
 Date: **08/07/17**
 Day: **Monday**
 Shift Hours: Start **0700**
 Stop **1500**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 2

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe Alot
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 59°F +/-
 PM 70°F +/-
 Overcast

PRECIP
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8					55	56		LABOR - TRADE / NAME
M		Backhoe, Case 590							5	3	Bulmaro-Reyes, Chino; operator
M		Water Truck, 2200 gallon							2	6	Sandoval, Manual J; laborer
M		Pick Up	1					5		2	Sandoval, Manual J; laborer
M		Vibratory Plate, Mikasa							3	5	Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225D						6	2		Honeycut, Ritchie; foreman
M		Pick Up							1	7	Haney, Gary; superintendent
M		Excavator, Deere 225C								8	
M		Excavator, Kobelco SK220								8	
M		Gradall, Sky Trak								8	
M		Dump Truck, two axle								8	
M		Fork Lift								8	
M		Grader, Cat 140H								8	
M		Bobcat 963								8	

MPE continued working on the installation of drainage systems near the intersection of Alhambra and West Broadway. Discussed with Superintendent, Gary Haney about opening Alhambra when Calaveras is closed. Also discussed payment for the changes to drainage system 5a and 5c. Dust control by watering exposed areas. All traffic control devices and configurations operational.

Today's Qtys (approx.)

Kathryn Lett, Asst Res Engineer
 Inspector



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **44**
 Date: **08/07/17**
 Day: **Monday**
 Shift Hours: Start **0700**
 Stop **1500**

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

Page 2 of 2

PHOTOS



12" HDPE pipe at Drainage Structures 5a and 5c.

| | | | |

Kathryn Lett
 Inspector