



West Broadway Urban Village  
 Infrastructure Improvements Project  
 City of Seaside  
 Project No. 2016-76  
 Federal No. ATPL-5316 (007)

Report No: **46**  
 Date: **08/09/17**  
 Day: **Wednesday**  
 Shift Hours: Start **0700**  
 Stop **1530**

- |   |  |  |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection               | <input type="checkbox"/> Certificate Of Compliance   | <input type="checkbox"/> Employee Interview  |
| <input type="checkbox"/> Material Inspected and Released on Job   | <input type="checkbox"/> Acceptance Test (IA)        | <input checked="" type="checkbox"/> Photos   |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT** Page 1 of 2

**HOURS - ITEM No. or CCO No.**

M = Monterey Peninsula Engineering  
 SA = Stripe Alot  
 CC = Central Coast Surveyors  
 DJ Kirkpatrick Sawcutting = KS  
 Penhall = P

**WEATHER**  
 AM 55°F +/-  
 PM 65°F +/-  
 Foggy  
  
**PRECIP**  
 wind: 0-10 mph

Con	NO.	EQUIPMENT / MAKE	8			57	58	55	56		LABOR - TRADE / NAME
M		Backhoe, Case 590				1	1	1	1		Bulmaro-Reyes, Chino; operator
		Excavator, Deere 225D				1	1	1	1		Bulmaro-Reyes, Chino; operator
M		Water Truck, 2200 gallon				2	2				
M		Pick Up				2	2	2	2		Sandoval, Manual J; laborer
M		Excavator, Deere 225D				1	1	1	1		Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225D						2	2		Honeycut, Ritchie; foreman
		Tool Truck, 0-12K# GWW				2	2				Honeycut, Ritchie; foreman
M		Pick Up					1			7	Haney, Gary; superintendent
M		Excavator, Deere 225C								8	
M		Excavator, Kobelco SK220								8	
M		Gradall, Sky Trak								8	
M		Dump Truck, two axle								8	
M		Fork Lift								8	
M		Grader, Cat 140H								8	
M		Bobcat 963								8	

At Alhambra intersection, MPE stripped forms - honeycombing at all DI's from needs patched. Backfilled all excavated areas on Alhambra in anticipation to opening to traffic soon. Told Ritchie to add water to subgrade material - too dry. Water truck is being shared by another job today. Compacted subgrade with wheel attached to 225 excavator and vibraplate. Only 3 on crew today. AB placed in excavated areas in Alhambra intersection prior to cold mix placement. Richie wants to have the Alhambra intersection cleaned up and patched up by the end of the day. He is waiting on Gary to tell him where are to work next after Alhambra is open  
 Dust control by watering exposed areas. All traffic control devices and configurations operational.

**Today's Qtys (approx.)**

Alan Haag, Asst RE  
 Inspector

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:**

**PHOTOS**



Backfill on Main Stree

**Alan Haag**

Inspector