



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **47**
 Date: **08/10/17**
 Day: **Thursday**
 Shift Hours: Start **0700**
 Stop **1530**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 1

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe Alot
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 55°F +/-
 PM 65°F +/-
 Foggy

PRECIP
 wind: 0-10 mph

Con	NO.	EQUIPMENT / MAKE	8			57	58	55	56		LABOR - TRADE / NAME
M		Backhoe, Case 590	1					1	1		Bulmaro-Reyes, Chino; operator
		Loader, DEERE 544K									
M		Whacker	1			1	2	2	2		Samora, Jesus; laborer
M		Water Truck, 2200 gallon									
M		Pick Up	1				1	1	1		Sandoval, Manual J; laborer
		Bobcat 963 with broom atch				1	1	1	1		Duarte, Marco; operator
M		Excavator, Deere 225D	1					1			Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225D	1					1	1		Honeycut, Ritchie; foreman
		Loader, DEERE 544K				1	1				Honeycut, Ritchie; foreman
		Pick Up	1			1	1	1	2		Honeycut, Ritchie; foreman
M		Pick Up			1					7	Haney, Gary; superintendent
M		Excavator, Deere 225C								8	
M		Excavator, Kobelco SK220								8	
M		Gradall, Sky Trak								8	
M		Dump Truck, two axle								8	
M		Fork Lift								8	
M		Grader, Cat 140H								8	
M		Bobcat 963								8	

At Alhambra intersection, MPE cleaned pavement, compacted base prior to placing cold mix. UL11 Crash cushions were re-set. Fence re-set. Stop sign and stop bar replaced. Richie sent half the crew home at lunch as the majority of the work for opening Alhambra was done. Backhoe left job. Alhambra was opened around 2PM. Richie and Manuel moved down to Location #1 and began excavating. Sheet piling will probably be placed tomorrow. Dust control by watering exposed areas.
 All traffic control devices and configurations operational.

Today's Qtys (approx.)

Alan Haag, Asst RE
 Inspector