



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **48**
 Date: **08/11/17**
 Day: **Friday**
 Shift Hours: Start **0700**
 Stop **1530**

- | | | |
|-------------------------------------------------------------------|------------------------------------------------------|----------------------------------------------|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 2

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe Alot
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 57°F +/-
 PM 63°F +/-
 Overcast

PRECIP
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	61						LABOR - TRADE / NAME
M		Excavator, Kobelco SK220		4					4	Bulmaro-Reyes, Chino; operator
M			2	2						Bulmaro-Reyes, Chino; operator
M		Pick Up	2	6						Sandoval, Manual J; laborer
M		Excavator, Deere 225C		1					7	Honeycut, Ritchie; foreman
M		Pick Up		7					1	Honeycut, Ritchie; foreman
M		Pick Up		1					7	Haney, Gary; superintendent
M		Loader, DEERE 544K							8	
M		Excavator, Deere 225D							8	
M		Backhoe, Case 590							8	
M		Gradall, Sky Trak							8	
M		Dump Truck, two axle							8	
M		Fork Lift							8	
M		Grader, Cat 140H							8	
M		Bobcat 963							8	

MPE placed sheet pile at Infiltrator #1 (Hillsdale St) for the weir and HDS installation. Piling was driven by an attachment to the Kobelco excavator, but the excavator broke down at noon. Work stopped and equipment maintenance personnel came on site. Personnel did yard clean up and repaired a "Businesses Open" sign on the north side of Broadway.

Today's Qtys (approx.)

Kathryn Lett, Asst RE
 Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Driving piles, west of Infiltrator #1

| | | | |

Kathryn Lett
Inspector