



West Broadway Urban Village
Infrastructure Improvements Project
City of Seaside
Project No. 2016-76
Federal No. ATPL-5316 (007)

Report No: **56**
Date: **08/23/17**
Day: **Wednesday**
Shift Hours: Start **0700**
Stop **1530**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 3

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
SA = Stripe Alot
CC = Central Coast Surveyors
DJ Kirkpatrick Sawcutting = KS
Penhall = P

WEATHER
AM 58°F +/-
PM 65°F +/-
Overcast

PRECIP
wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	56	57	55	c03			LABOR - TRADE / NAME
M		Excavator, Deere 225C			3	3			2	Bulmaro-Reyes, Chino; operator
M		Backhoe, Case 590				2			6	Bulmaro-Reyes, Chino; operator
M		Backhoe, Case 590					1		7	Sandoval, Manual J; laborer
M		Pick Up					1		7	Haney, Gary; superintendent
M		Pick Up	1			1	2		4	Sandoval, Manual J; laborer
M		Water Truck, 2200 gallon				6			2	Reyes, Ron; laborer
		Excavator, Deere 225C					1.5		6.5	Honeycut, Ritchie; foreman
M		Excavator, Deere 225D				2			6	Honeycut, Ritchie; foreman
M		Backhoe, Case 590			1				7	Honeycut, Ritchie; foreman
M		Pick Up					1		7	Honeycut, Ritchie; foreman
M		private pickup					3		5	Zamora, Luis; laborer
M		Fork Lift					3		5	Duarte, Marco; operator
M		private pickup					7		1	Cortez, Jose; laborer
M		Backhoe, Case 590					4		4	Duarte, Marco; operator
M		private pickup					2		6	Reyes, Ron; laborer
M		Compressor, 185 cfm			1	2			5	Sandoval, Manual J; laborer
M		Excavator, Deere 225C				1			7	Duarte, Marco; operator
M		private pickup			1				7	Cortez, Jose; laborer
M		Dump Truck, two axle							8	
M		Excavator, Kobelco SK220							8	
M		Grader, Cat 140H							8	
M		Loader, DEERE 544K							8	

MPE strung lights for temporary lighting from east of Hillsdale to Alhambra St.; 40 temporary poles and 48 light bulbs (40 and 60 w LED). In the afternoon, this crew excavated for and placed 34 LF of 4" SDR pipe to be a sleeve for temporary lighting wires from the electrical box to Broadway, west of Hillsdale St. The MPE drainage crew placed 20 LF HDPE pipe at DS 6h. Change order time needed to raise existing electrical and irrigation conduits at Calaveras St, above the newly placed HDPE pipe at DS 6h and 6b. See attached extra work at force account work report; work included under CCO 3, to maintain existing street lights west and east of Calaveras St. The crew also placed 40 LF of 12" HDPE pipe at DS 6d. In the afternoon, the crew jackhammered concrete gutter pan for the DIs (DS 6c and 6a) on Calaveras St and placed DS 6r (GO inlet). Traffic control devices and detours were functioning in place. Dust control using the water truck.

Today's Qtys (approx.)

Darryl Varni (electrical subcontractor) onsite (am) to look at the temporary lighting power. After 8pm, I turned the streetlights off and on, east and west of Hillsdale St, to determine which circuit controls the streetlights and how far down Broadway is controlled by the electrical box at Hillsdale. Breakers 1, 3, 5, 7, 9 control streetlights west of Hillsdale to the southwest corner of Alhambra St.

Kathryn Lett, Asst RE
Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Conflict with electrical and irrigation conduit, DS 6d



CCO 3 temp lighting sleeve across Hillsdale St

Kathryn Lett

Inspector



Drainage pipe 6 d, beneath electrical and irrigation conduit



DS 6r (GO inlet) connecting to manhole 6g
DS 6u pipe extending to north side of Bway