



West Broadway Urban Village  
 Infrastructure Improvements Project  
 City of Seaside  
 Project No. 2016-76  
 Federal No. ATPL-5316 (007)

Report No: **58**  
 Date: **08/25/17**  
 Day: **Friday**  
 Shift Hours: Start **0700**  
 Stop **1530**

- |   |  |  |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection               | <input type="checkbox"/> Certificate Of Compliance   | <input type="checkbox"/> Employee Interview  |
| <input type="checkbox"/> Material Inspected and Released on Job   | <input type="checkbox"/> Acceptance Test (IA)        | <input checked="" type="checkbox"/> Photos   |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT** Page 1 of 2

**HOURS - ITEM No. or CCO No.**

M = Monterey Peninsula Engineering  
 SA = Stripe A lot  
 Darrel Varni Electric = DVE  
 CC = Central Coast Surveyors  
 DJ Kirkpatrick Sawcutting = KS  
 Penhall = P

**WEATHER**  
 AM 54°F +/-  
 PM 63°F +/-  
 Overcast

**PRECIP**  
 wind: 0-10 mph

Con	NO.	EQUIPMENT / MAKE	8	57	56	55	99	LABOR - TRADE / NAME
M		private auto		1	1	2		3 Bulmaro-Reyes, Chino; operator
M		Loader, DEERE 544K				1		7 Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225C			2			6 Bulmaro-Reyes, Chino; operator
M		jack hammer and compressor			2			6 Sandoval, Manual J; laborer
M		Pick Up	1	1	1	3		4 Sandoval, Manual J; laborer
M		Water Truck, 2200 gallon				1		7 Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225C				3		5 Honeycut, Ritchie; foreman
M		Backhoe, Case 590					6	2 Duarte, Marco; operator
M		Vibratory Plate, Honda					8	Cortez, Jose; laborer
M		Water Truck, 2200 gallon					2	6 Duarte, Marco; operator
M		Pick Up		1	1			6 Honeycut, Ritchie; foreman
M		Excavator, Deere 225D						8
M		Dump Truck, two axle						8
M		Excavator, Kobelco SK220						8
M		Grader, Cat 140H						8

MPE placed dirt on top of the slurry backfilled drainage pipes (DS 6) at Calaveras St. The crew then moved to Hillsdale St to complete the backfill of the temporary sleeve pipe taking temporary lighting wires from the control box to west of Hillsdale St. The crew then excavated for the drop inlets, DS 1q and 1n; jackhammering was needed around the existing electrical cabinet (wires disabled yesterday). MPE placed DS 1n; backfill tomorrow. Another MPE crew removed electrical boxes and conduit at existing streetlights west of Hillsdale St to Alhambra St. Deeper conduit removals were backfilled and compacted with the vibratory plate; water added. Traffic control devices operational; dust monitored and controlled with water at active earthwork.

**Today's Qtys (approx.)**

Kathryn Lett, Asst RE  
 Inspector

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:**

**PHOTOS**



Hillsdale St: G3 mod inlet, DS 1n



Existing electrical conduit removal,  
between Hillsdale and Alhambra Streets

**Kathryn Lett**

Inspector