



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **54**
 Date: **08/21/17**
 Day: **Monday**
 Shift Hours: Start **0700**
 Stop **1530**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 2

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe Alot
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 58°F +/-
 PM 71°F +/-
 Partly Cloudy

PRECIP
 wind: 0-15 mph

| Con | NO. | EQUIPMENT / MAKE | 8 | 41 | 55 | | | | | LABOR - TRADE / NAME |
|-----|-----|--------------------------|---|----|----|--|--|--|---|--------------------------------|
| M | | Excavator, Deere 225C | | | 3 | | | | 5 | Bulmaro-Reyes, Chino; operator |
| M | | Loader, DEERE 544K | | | 1 | | | | 7 | Bulmaro-Reyes, Chino; operator |
| M | | Backhoe, Case 590 | | | 4 | | | | 4 | Bulmaro-Reyes, Chino; operator |
| M | | Pick Up | 1 | | 7 | | | | | Sandoval, Manual J; laborer |
| M | | Water Truck, 2200 gallon | | | 8 | | | | | Reyes, Ron; laborer |
| M | | Excavator, Deere 225D | | | 3 | | | | 4 | Honeycut, Ritchie; foreman |
| M | | Backhoe, Case 590 | | 2 | | | | | 6 | Honeycut, Ritchie; foreman |
| M | | Excavator, Deere 225C | | | 3 | | | | 5 | Honeycut, Ritchie; foreman |
| M | | Bobcat T180 | | | | | | | 8 | |
| M | | Excavator, Kobelco SK220 | | | | | | | 8 | |
| M | | Gradall, Sky Trak | | | | | | | 8 | |
| M | | Dump Truck, two axle | | | | | | | 8 | |
| M | | Grader, Cat 140H | | | | | | | 8 | |

MPE placed and backfilled 60 LF of 12" HDPE pipe for Drainage Structure 6h, and removed AC surfacing east of Alhambra St (east of infiltrator #3). AC spoils removed by Wilson trucking. Also, the trench from DS 6d (12" HDPE pipe) was backfilled and compacted. Compaction testing done by Kleinfelder for DS 6e and 6g (manholes): passed at 95%. Potential problem identified at DS 6h: we encountered electrical and irrigation conduit 4' southwest of the identified AT&T conduit (identified on plans). Traffic control devices and detours were functioning in place. Dust control using the water truck.

Today's Qtys (approx.)

Item # 55, 12" HDPE pipe: 60 LF.

Kathryn Lett, Asst RE
 Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Excavating for Drainage Structure 6d, 12" HDPE pipe



Irrigation and electrical conduit at same elevation as DS 6d

Kathryn Lett

Inspector