



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **59**
 Date: **08/28/17**
 Day: **Monday**
 Shift Hours: Start **0700**
 Stop **1530**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 2

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe A lot
 Darrel Varni Electric = DVE
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 56°F +/-
 PM 68°F +/-
 Overcast

PRECIP
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	57	56	55	71	41	60		LABOR - TRADE / NAME
M		Fork Lift			1					7	Bulmaro-Reyes, Chino; operator
M		Loader, DEERE 544K				1				7	Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225C			2					6	Bulmaro-Reyes, Chino; operator
M		Water Truck, 2200 gallon		1	1	1				5	Sandoval, Manual J; laborer
M		Pick Up	1	1	2	1				3	Sandoval, Manual J; laborer
M		Vibratory Plate, Honda		1	2	1				4	Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225D							3	5	Honeycut, Ritchie; foreman
M		Loader, DEERE 544K						4		4	Duarte, Marco; operator
M		private pickup					2	2		4	Zamora, Armando; laborer
M		Water Truck, 2200 gallon					2			6	Renterria, Roberto; laborer
M		Pick Up		1	1	1			2	3	Honeycut, Ritchie; foreman
M		Grader, Cat 140H						4		4	Benedum, Sean; foreman/operator
M		Dump Truck, two axle								8	
M		Excavator, Kobelco SK220								8	
M		Bobcat T180								8	

MPE had two crews working today. One crew did roadway excavation/rough grade earthwork between Hillsdale and Alhambra Streets; will be measured when overall area is completed. Spoils were removed by Sunset Pacific/MPE. The other crew worked on drainage structures at Hillsdale St: installed DS 1q (GO inlet) and 4 LF of 12" HDPE pipe for DS 1r. In the afternoon, some of the crew laid out future sidewalk. The drainage crew sealed the openings and pipes at the DI boxes DS 1q and n with hand mix concrete. These drainage structures were backfilled and compacted with water and vibratory plate. Later afternoon, MPE began excavating for the Infiltrator #1 HDS/weir. Traffic control devices operational; dust monitored and controlled with water at active earthwork.

Today's Qtys (approx.)

Kathryn Lett, Asst RE
 Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Hillsdale St: G3 mod inlet, DS 1n



Existing electrical conduit removal,
between Hillsdale and Alhambra Streets

Kathryn Lett

Inspector