



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **60**
 Date: **08/29/17**
 Day: **Tuesday**
 Shift Hours: Start **0700**
 Stop **1530**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 2

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe A lot
 Darrel Varni Electric = DVE
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 57°F +/-
 PM 63°F +/-
 Overcast

PRECIP
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8					6	60		LABOR - TRADE / NAME
M		private auto						3	5		Bulmaro-Reyes, Chino; operator
M		Water Truck, 2200 gallon						1	7		Sandoval, Manual J; laborer
M		Pick Up	1					6	1		Sandoval, Manual J; laborer
M		Excavator, Deere 225D						6	2		Honeycut, Ritchie; foreman
M		Pick Up						2	6		Honeycut, Ritchie; foreman
M		Fork Lift							8		
M		Loader, Deere 644J							8		
M		Excavator, Deere 225C							8		
M		Grader, Cat 140H							8		
M		Dump Truck, two axle							8		
M		Excavator, Kobelco SK220							8		
M		Bobcat T180							8		

MPE completed the excavation for the Infiltrator #1 HDS/weir structures. Temporary fence placed around excavation for extra protection due to deep excavation. Traffic control devices operational; dust monitored and controlled with water at active earthwork.

Today's Qtys (approx.)

Item #6, Temporary Fence: 16 sections @ 6'/section = 96 LF.

Kathryn Lett, Asst RE
 Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Hillsdale St: G3 mod inlet, DS 1n



Existing electrical conduit removal,
between Hillsdale and Alhambra Streets

Kathryn Lett

Inspector