



West Broadway Urban Village  
 Infrastructure Improvements Project  
 City of Seaside  
 Project No. 2016-76  
 Federal No. ATPL-5316 (007)

Report No: **62**  
 Date: **08/31/17**  
 Day: **Thursday**  
 Shift Hours: Start **0700**  
 Stop **1530**

- |   |  |  |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection               | <input type="checkbox"/> Certificate Of Compliance   | <input type="checkbox"/> Employee Interview  |
| <input type="checkbox"/> Material Inspected and Released on Job   | <input type="checkbox"/> Acceptance Test (IA)        | <input checked="" type="checkbox"/> Photos   |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT** Page 1 of 3

**HOURS - ITEM No. or CCO No.**

M = Monterey Peninsula Engineering  
 SA = Stripe A lot  
 Darrel Varni Electric = DVE  
 K&D Landscaping = KD  
 CC = Central Coast Surveyors  
 DJ Kirkpatrick Sawcutting = KS  
 Penhall = P

Traffic Control System  
 Landscape Irrigation System  
 Remove Ornamental Street Light  
 Remove existing utility slurry  
 Elsewhere / Idle

**WEATHER**  
 AM 51°F +/-  
 PM 68°F +/-  
 Partly Cloudy

**PRECIP**  
 wind: 0-10 mph

Con	NO.	EQUIPMENT / MAKE	8	96	99	c04					LABOR - TRADE / NAME
M		private auto		3	3					2	Bulmaro-Reyes, Chino; operator
M		Loader, Deere 644J				2				6	Bulmaro-Reyes, Chino; operator
		Excavator, Deere 225D									
M		Water Tank Trailer		1	1					6	Sandoval, Manual J; laborer
M		Vibratory Plate, Honda		1	2					5	Sandoval, Manual J; laborer
M		Pick Up				2			1	7	Cortez, Jose; laborer
M		Excavator, Deere 225D				2				6	Honeycut, Ritchie; foreman
M		Pick Up		3	3					2	Honeycut, Ritchie; foreman
M		Backhoe, Case 590		3	3	2					Reinga, RJ; operator
M		Tool Truck, 0-12K# GVW	1			2				5	Sandoval, Manual J; laborer
DVE		Gradall, Sky Trak			8						Kibler, Donny; electrician
DVE		Tool Truck, 12-20K# GVW			8						Rivera, Sunny; electrician
M		Excavator, Deere 225C								8	
M		Grader, Cat 140H								8	
M		Dump Truck, two axle								8	
M		Excavator, Kobelco SK220								8	
M		Bobcat T180								8	
M		Water Tank Trailer								8	

MPE removed electrical and irrigation conduit from Hillsdale to west of Alhambra Streets. Change order work was also done to remove concrete slurry that encased the electrical and irrigation conduits (slurry not shown on plans or indicated in specs). DVE was onsite to remove streetlights: concrete foundations were demolished at grade level, wiring cut and the streetlight assembly lifted up intact and stockpiled. Item incomplete until foundation is removed 3' below finished grade. In the afternoon, MPE loaded electrical and irrigation conduit for disposal and compacted the trench where conduits were removed. Early in the afternoon, a truck hit the existing traffic signal pole on the northeast corner of the Broadway/Fremont St intersection; all signals went to flashing red. To assist the City repair crew, MPE moved the arrow board on westbound Broadway, east of the Fremont intersection into the "right turn" lane so that traffic would not use that lane and the repair crew had space to work.

**Today's Qtys (approx.)**

Traffic control devices operational; dust monitored and controlled with water at active earthwork.  
 Item #99, Remove Ornamental Street Light: 4 each; incomplete.

**Kathryn Lett, Asst RE**  
 Inspector

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:**

**PHOTOS**



Removal of elect/irrig conduit and cement slurry east of Hillsdale St

| | | | |



Electrical and irrigation conduit removed and stockpiled

**Kathryn Lett**

**Inspector**



Conduit encased in cement slurry



Cement slurry removed and stockpiled