



West Broadway Urban Village  
 Infrastructure Improvements Project  
 City of Seaside  
 Project No. 2016-76  
 Federal No. ATPL-5316 (007)

Report No: **64**  
 Date: **09/05/17**  
 Day: **Tuesday**  
 Shift Hours: Start **0700**  
 Stop **1530**

- |   |  |  |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection               | <input type="checkbox"/> Certificate Of Compliance   | <input type="checkbox"/> Employee Interview  |
| <input type="checkbox"/> Material Inspected and Released on Job   | <input type="checkbox"/> Acceptance Test (IA)        | <input checked="" type="checkbox"/> Photos   |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT** Page 1 of 2

**HOURS - ITEM No. or CCO No.**

M = Monterey Peninsula Engineering  
 SA = Stripe A lot  
 Darrel Varni Electric = DVE  
 K&D Landscaping = KD  
 CC = Central Coast Surveyors  
 DJ Kirkpatrick Sawcutting = KS  
 Penhall = P

**WEATHER**  
 AM 64°F +/-  
 PM 84°F +/-  
 Partly Cloudy

**PRECIP**  
 wind: 0-10 mph

Con	NO.	EQUIPMENT / MAKE	8	99	60	LABOR - TRADE / NAME
M		Backhoe, Case 590			2	6 Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225C			3	5 Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225D			3	5 Bulmaro-Reyes, Chino; operator
M		Water Truck, 2200 gallon			2	6 Sandoval, Manual J; laborer
M		Tool Truck, 0-12K# GVW	1		5	2 Sandoval, Manual J; laborer
M		Pick Up			2	6 Honeycut, Ritchie; foreman
M		Excavator, Deere 225D			3	5 Honeycut, Ritchie; foreman
M		Excavator, Deere 225C			3	5 Honeycut, Ritchie; foreman
DVE		Tool Truck, 0-12K# GVW		2		6 Rivera, Sunny; electrician
DVE				2		6 Fonseca, Jose; electrician
M		Gradall, Sky Trak				8
M		Grader, Cat 140H				8
M		Dump Truck, two axle				8
M		Excavator, Kobelco SK220				8
M		Loader, Deere 644J				8
M		Water Tank Trailer				8

MPE completed sheetpile installation at Infiltrator #2, and cleaned up at the Infiltrator #4 excavation. Later morning, MPE completed the excavation at Infiltrator #2, and in the afternoon, began placing sheetpile at Infiltrator #3. A Darrel Varni Electric crew completed the street light removal and transported the lighting standards to the MPE storage yard.

Traffic control devices were operational; dust monitored and controlled with water multiple times during the day.

**Today's Qtys (approx.)**

**Kathryn Lett, Asst RE**  
 Inspector

**ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:**

**PHOTOS**



Sheetpile installation  
Infiltrator #2

| | | | |

**Kathryn Lett**  
Inspector