



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **65**
 Date: **09/06/17**
 Day: **Wednesday**
 Shift Hours: Start **0700**
 Stop **1530**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 2

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe A lot
 Darrel Varni Electric = DVE
 K&D Landscaping = KD
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 64°F +/-
 PM 84°F +/-
 Partly Cloudy

PRECIP
 wind: 0-10 mph

Con	NO.	EQUIPMENT / MAKE	8	96	60	LABOR - TRADE / NAME
M		Water Truck, 2200 gallon			2	6 Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225C			3	5 Bulmaro-Reyes, Chino; operator
M		Tool Truck, 0-12K# GVW	1		5	2 Sandoval, Manual J; laborer
M		Pick Up			2	6 Honeycut, Ritchie; foreman
M		Excavator, Deere 225D			3	5 Honeycut, Ritchie; foreman
KD		Pick Up		2		6 Smith, Alex; landscaper/foreman
KD		Pick Up		8		Mejia, Eduardo; landscaper/foreman
KD		Tool Truck, 0-12K# GVW		8		Sotello, Andres; laborer
KD		Mini Excavator, Gehl 223		8		Sotello, Raphael; laborer/operator
KD				8		Rodriguez, Jose; laborer
M		Backhoe, Case 590				8
M		Gradall, Sky Trak				8
M		Grader, Cat 140H				8
M		Dump Truck, two axle				8
M		Excavator, Kobelco SK220				8
M		Loader, Deere 644J				8
M		Water Tank Trailer				8

MPE installed sheetpile at Infiltrator #3 and later excavated to the required depth for the HDS.
 K&D Landscaping was on site to dig the trench for and begin installing electrical and irrigation conduit, Sta 5+55 (west of Hillsdale St) eastward to approximately Sta 10+50 (west of Alhambra St).
 SWPPP devices and one construction detour sign were maintained. Traffic control devices were operational; dust monitored and controlled with water multiple times during the day.

Today's Qtys (approx.)

Kathryn Lett, Asst RE
 Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Irrigation trench and electrical conduit, west of Hillsdale St



Irrigation trench with electrical and water conduit,
west of Alhambra St

Kathryn Lett

Inspector