



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **66**
 Date: **09/07/17**
 Day: **Thursday**
 Shift Hours: Start **0700**
 Stop **1530**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 2

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe A lot
 Darrel Varni Electric = DVE
 K&D Landscaping = KD
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 63°F +/-
 PM 73°F +/-
 Mostly Cloudy

PRECIP
 wind: 0-15 mph

| Con | NO. | EQUIPMENT / MAKE | 8 | 96 | 60 | LABOR - TRADE / NAME |
|-----|-----|--------------------------|---|----|----|------------------------------------|
| M | | Water Truck, 2200 gallon | 1 | | 3 | Bulmaro-Reyes, Chino; operator |
| M | | Excavator, Deere 225C | | | 3 | Bulmaro-Reyes, Chino; operator |
| M | | Loader, Deere 644J | | | 2 | 6 Bulmaro-Reyes, Chino; operator |
| M | | Tool Truck, 0-12K# GVW | | | 3 | 5 Sandoval, Manual J; laborer |
| M | | Pick Up | | | 3 | 5 Honeycut, Ritchie; foreman |
| M | | Excavator, Deere 225D | | | 5 | 3 Honeycut, Ritchie; foreman |
| KD | | Tool Truck, 0-12K# GVW | | 8 | | Sotello, Andres; laborer |
| KD | | Mini Excavator, Gehl 223 | | 8 | | Sotello, Raphael; laborer/operator |
| KD | | Pick Up | | 8 | | Rodriguez, Jose; laborer |
| M | | Backhoe, Case 590 | | | | 8 |
| M | | Gradall, Sky Trak | | | | 8 |
| M | | Grader, Cat 140H | | | | 8 |
| M | | Dump Truck, two axle | | | | 8 |
| KD | | Bobcat, Gehl RT 175 | | | | 8 |
| M | | Loader, Deere 644J | | | | 8 |

MPE installed sheetpile at Infiltrator #3 and later excavated to the required depth for the HDS.
 K&D Landscaping was on site to dig the trench for and begin installing electrical and irrigation conduit, Sta 5+55 (west of Hillsdale St) eastward to approximately Sta 10+50 (west of Alhambra St). The following conduit was installed: 3" PVC sleeve for the 1-1/2" main water line, 3/4" pvc pipe, and 2" rigid PVC electrical conduit.
 SWPPP devices and one construction detour sign were maintained. Traffic control devices were operational; dust monitored and controlled with water multiple times during the day.

Today's Qtys (approx.)

Kathryn Lett, Asst RE
 Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Irrigation trench with irrigation and electrical conduit, west of Alhambra St



Kathryn Lett

Inspector