



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **71**
 Date: **09/14/17**
 Day: **Thursday**
 Shift Hours: Start **0700**
 Stop **1530**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 3

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe A lot
 Darrel Varni Electric = DVE
 K&D Landscaping = KD
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 61°F +/-
 PM 70°F +/-
 Overcast

PRECIP
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8		100	60			LABOR - TRADE / NAME
M		Bobcat T180				5		3	Lucas, Justin; laborer
M		Excavator, Deere 225C				6		2	Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225D				2		6	Lopez, Sergio; operator
M		Pick Up				3		5	Honeycut, Ritchie; foreman
M		Vibratory Plate, Mikasa	1			5		2	Soto, Pat; laborer
M		Excavator, Deere 225D				5		3	Honeycut, Ritchie; foreman
M		Pick Up				2		6	Haney, Gary; superintendent
M		Tool Truck, 0-12K# GVW				3		5	Lucas, Justin; laborer
M		Grader, Cat 140H				2		6	Lopez, Sergio; operator
M		Loader, Deere 644J				4		4	Lopez, Sergio; operator
M		Water Tank Trailer				2		6	Soto, Pat; laborer
DVE		Mini Excavator, Cat 303.5E			4			4	Rivera, Sunny; electrician/laborer
DVE		Tool Truck, 0-12K# GVW			4			4	Serra, Naciocil; electrician/laborer
M		Gradall, Sky Trak						8	
M		Loader, Deere 644J						8	
M		Backhoe, Case 590						8	
M		Grader, Cat 140H						8	
M		Dump Truck, two axle						8	
								8	
DVE		Trencher, Ditch Witch RT 45						8	

At HDS #1, MPE removed sheet piles and completed the rock/fabric "burrito" around the infiltrator assembly. Backfill and compaction of the HDS #1 excavation was complete. HDS #2 arrived on site at 11:15.
 DVE trenched for, placed and backfilled 3" rigid electrical street light conduit across the Hillsdale St intersection.
 Traffic control devices were operational; dust monitored and controlled with water multiple times during the day.

Today's Qtys (approx.)

Kathryn Lett, Asst RE
 Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Final backfill and compaction, Hydrodynamic Separator #1



Site grading around HDS #1 and weir

Kathryn Lett

Inspector



Trench for electrical conduit for streetlights west of Hillsdale Street.