



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **72**
 Date: **09/15/17**
 Day: **Friday**
 Shift Hours: Start **0700**
 Stop **1530**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input checked="" type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 3

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe A lot
 Darrel Varni Electric = DVE
 K&D Landscaping = KD
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 56°F +/-
 PM 68°F +/-
 Mostly Cloudy

PRECIP
 wind: 0-15 mph

Con	NO.	EQUIPMENT / MAKE	8	71	100	60			LABOR - TRADE / NAME
M		Tool Truck, 0-12K# GVW	1				3	4	Lucas, Justin; laborer
M		Excavator, Deere 225C					8		Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225D					5	3	Honeycut, Ritchie; foreman
M		Pick Up					3	5	Honeycut, Ritchie; foreman
M		Vibratory Plate, Mikasa					4	4	Soto, Pat; laborer
M		Pick Up					5	3	Honeycut, Ritchie; foreman
M		Water Tank Trailer					4	4	Lucas, Justin; laborer
M		private pickup					4	4	Soto, Pat; laborer
M		private auto		4				4	Zamora, Luis; laborer
M		Bobcat T190		4				4	Galicia, Marco; operator
M		private auto		8					Zamora, Armando; laborer
M		Roller, steel drum, Dynapac CC122		4				4	Galicia, Marco; operator
M		Water Tank Trailer		4				4	Zamora, Luis; laborer
M		Gradall, Sky Trak						8	
DVE		Pick Up			2			6	Varni, Darrel; owner
DVE		Tool Truck, 0-12K# GVW			4			4	Rivera, Sunny; electrician/laborer
DVE		Mini Excavator, Cat 303.5E			1			7	Serra, Naciocil; electrician/laborer
DVE		private auto			4			4	Fonseca, Jose; electrician
M		Dump Truck, two axle						8	
M		Backhoe, Case 590						8	
M		Grader, Cat 140H						8	
DVE		Trencher, Ditch Witch RT 45						8	

MPE installed Hydrodynamic Separator #2, the weir, and the pipes connecting the HDS to the weir and infiltrator units. Fabric was placed beneath the pipes to allow for the placement and wrapping of drain rock at the inlet side of the infiltrators; backfill and compaction was started. Another MPE crew graded and compacted subgrade for the sidewalk west of Hillsdale St (Sta 5+55) to Alhambra St (Sta 11+05).
 DVE trenched for, placed and backfilled 3" rigid electrical street light conduit west of Hillsdale St.
 Traffic control devices were operational; dust monitored and controlled with water multiple times during the day.

Today's Qtys (approx.)

Kathryn Lett, Asst RE
 Inspector

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT:

PHOTOS



Installation of HDS #2+D12:J39



Weir and connecting pipe, HDS #2

Kathryn Lett

Inspector



Sidewalk subgrade grading and compaction
between Hillsdale and Alhambra Streets