



West Broadway Urban Village
 Infrastructure Improvements Project
 City of Seaside
 Project No. 2016-76
 Federal No. ATPL-5316 (007)

Report No: **37**
 Date: **07/27/17**
 Day: **Thursday**
 Shift Hours: Start **0700**
 Stop **1500**

- | | | |
|---|--|--|
| <input type="checkbox"/> Material Source Inspection | <input type="checkbox"/> Certificate Of Compliance | <input type="checkbox"/> Employee Interview |
| <input type="checkbox"/> Material Inspected and Released on Job | <input type="checkbox"/> Acceptance Test (IA) | <input type="checkbox"/> Photos |
| <input checked="" type="checkbox"/> No Quality Documents Required | <input type="checkbox"/> Quality Documents Submitted | <input type="checkbox"/> Tentative Agreement |

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPORT Page 1 of 1

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
 SA = Stripe Alot
 CC = Central Coast Surveyors
 DJ Kirkpatrick Sawcutting = KS
 Penhall = P

WEATHER
 AM 54°F +/-
 PM 67°F +/-
 Overcast

PRECIP
 wind: 0-10 mph

Con	NO.	EQUIPMENT / MAKE	8	32	59	34	41			LABOR - TRADE / NAME
M		Backhoe, Case 590					4		4	Honeycut, Ritchie; foreman
M		Grader, Cat 140H					4		4	Honeycut, Ritchie; foreman
M		Excavator, Deere 225D					8			Duarte, Marco; operator
M		Water Truck, 2200 gallon					5		3	Sandoval, Manual J; laborer
M		Pick Up	1		2				5	Sandoval, Manual J; laborer
M		Backhoe, Case 590					2		6	Bulmaro-Reyes, Chino; operator
M		3 Axle Dump Truck; cab/trailer end dump			3				5	Sanchez, Adolph; trucker
M		Loader, DEERE 544K			3				5	Bulmaro-Reyes, Chino; operator
M		Excavator, Deere 225C					3		5	Bulmaro-Reyes, Chino; operator
M		Gradall, Sky Trak							8	
M		Dump Truck, two axle							8	
M		Fork Lift							8	
M		Excavator, Kobelco SK220							8	
M		Bobcat 963							8	

MPE removed asphalt pavement and dirt east of Hillsdale St. Trucking by Wilson's Trucking and MPE/Sunset Pacific. MPE also did rough grading operations east and west of Hillsdale St. Dirt was removed for Drainage Structure 2 at the Alhambra St intersection.

Dust control by watering exposed areas. All traffic control devices and configurations operational.

Today's Qtys (approx.)

Item 26, Remove Inlet: 1 each.

Kathryn Lett, Asst Res Engineer
 Inspector