MNS ENGINEERS INC

West Broadway Urban Village
Infrastructure Improvements Project
City of Seaside
Project No. 2016-76
Federal No. ATPL-5316 (007)

Report No: **5**
Date: **06/08/17**
Day: **Thursday**
Shift Hours: Start **0800**
Stop **1600**

- ☐ Material Source Inspection
- ☐ Material Inspected and Released on Job
- ☑ No Quality Documents Required
- ☐ Certificate Of Compliance
- ☐ Acceptance Test (IA)
- ☐ Quality Documents Submitted
- ☐ Employee Interview
- ☐ Photos
- ☐ Tentative Agreement

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPOR Page 1 of 1

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
SA = Stripe Alot

WEATHER
AM 54°F +/-
PM 70°F +/-
Mostly Sunny

PRECIP
wind: 0-20 mph

Con	NO.	EQUIPMENT / MAKE	Traffic Control System		Temporary Fence (Type CL-6		Temporary Traffic Stripe (Paint		Storm Drain Water Retention Structure		Elsewhere / Idle	LABOR - TRADE / NAME
M		Pick Up	1		5		1		1			Johnson, BJ; Foreman
M		Pick Up	4		4							Lucas, Justin; laborer
M		Flatbed Truck, 12-20K# GVW							8			Gayfan, Gerardo; laborer
M		Fork Lift							8			
					8							
M		Loader, Deere 644J w ripper atchmt								8		
M		Pick Up			8							Olmeda, Ryan; laborer
M		Water Tank Trailer								8		
		Excavator, Deere 225C								8		

MPE delivered sheet pile to the site for infiltrator #1 and #2 construction.
MNS surveyor was onsite to mark out infiltrator field dimensions.
Traffic control detours in place and functioning.

Today's Qtys (approx.)

Kathryn Lett, Asst Res Engineer
Inspector