MNS ENGINEERS INC

West Broadway Urban Village
Infrastructure Improvements Project
City of Seaside
Project No. 2016-76
Federal No. ATPL-5316 (007)

Report No: **34**
Date: **07/24/17**
Day: **Monday**
Shift Hours: Start **0700**
Stop **1500**

- ☐ Material Source Inspection
- ☐ Material Inspected and Released on Job
- ☑ No Quality Documents Required
- ☐ Certificate Of Compliance
- ☐ Acceptance Test (IA)
- ☐ Quality Documents Submitted
- ☐ Employee Interview
- ☑ Photos
- ☐ Tentative Agreement

ASSISTANT RESIDENT ENGINEER'S DAILY INSPECTION REPOR

Page 1 of 1

HOURS - ITEM No. or CCO No.

M = Monterey Peninsula Engineering
SA = Stripe Alot
CC = Central Coast Surveyors
DJ Kirkpatrick Sawcutting = KS

WEATHER
AM 54°F +/-
PM 70°F +/-
Mostly Cloudy

PRECIP
wind: 0-20 mph

Con	NO.	EQUIPMENT / MAKE			8 Traffic Control System	41 Roadway Excavation	59 Storm Drain Manhole	56 Type G0 Inlet	34 Remove Concrete Sidewalk	Elsewhere / Idle	LABOR - TRADE / NAME
M		Backhoe, Case 590						3		5	Bulmaro-Reyes, Chino; operator
M		Excavator, Kobelco SK220					2	2		4	Honeycut, Ritchie; foreman
M		Pick Up			2		2	2		4	Sandoval, Manual J; laborer
M		Pick Up							8		Olmeda, Ryan; laborer
M		Loader, DEERE 544K					4			4	Bulmaro-Reyes, Chino; operator
M		Fork Lift						1		7	Bulmaro-Reyes, Chino; operator
M		Bobcat 963 with broom atch							8		Reyes, Ron; laborer
M		Backhoe, Case 590					3			5	Honeycut, Ritchie; foreman
M		Pick Up					1			7	Honeycut, Ritchie; foreman
M		Water Tank Trailer					2			6	Sandoval, Manual J; laborer
KS		Truck, Line							4	4	Kirkpatrick, DJ, owner/operator
M		3 Axle Dump Truck				2	2			4	Sanchez, Adolph; trucker
M		Loader, Deere 644J								8	
M		Gradall, Sky Trak								8	
M		Dump Truck, two axle								8	
M		Excavator, Deere 225C w sheepsfoot atch								8	

MPE closed off public access to the south Alhambra/Broadway intersection; "Road Closed" sign and cones in place. DJ Kirkpatrick began sawcutting operations from Alhambra, working westward. In the late morning, the sawcutter broke down and sawcutting operations ended for the day; sidewalk demo/spoils removal continued.
MPE also removed asphalt roadway near Alhambra St using the grinder attachment to the 544K Loader.
Another MPE crew worked on compaction of the Drainage Structure 1 area using a sheepsfoot attachment to the Kobelco excavator. MPE also excavated for DS 3 installation; dirt removal by MPE trucking.
Dust control by watering performed for backfille operations. All traffic control devices and configurations operational.

Today's Qtys (approx.)

Kathryn Lett, Asst Res Engineer
Inspector